



## Stormwater Pollution Prevention Plan (SWPPP) For Single Family Residential Construction

For Construction Activities At:

Subdivision: \_\_\_\_\_

Address or: \_\_\_\_\_

Lot Numbers: \_\_\_\_\_

### **CONSTRUCTION ACTIVITY OPERATOR CERTIFICATION**

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

[The operator will be the owner or owner's representative, and in general should be the same person who signs the Building Permit application and Agreements in Lieu for E&S and Stormwater]

Operator Signature: \_\_\_\_\_ DATED \_\_\_\_\_

Operator Name: \_\_\_\_\_

Title: \_\_\_\_\_

Company: \_\_\_\_\_

Address: \_\_\_\_\_

Address: \_\_\_\_\_

Telephone Number: \_\_\_\_\_

Email Address: \_\_\_\_\_

***(This entire document is to be made publicly available according to 9VAC25-880-70, Part II, section D. It is to be kept at the construction site and be available to the public and the County Inspector.)***

**Pollution Prevention Plan** (see VAR 10, Part II, Section A.4)

***All site personnel and workers will be made aware of the prevention practices and measures contained in this document.***

Pollutant Generating Activity	Location on site	Prevention Practices, Control Measures
Clearing, grading, excavating, and un-stabilized areas	Land disturbance area	Dispose of clearing debris at permitted disposal sites. Apply temporary or permanent stabilization, topsoil, seeding, mulch or sod to all disturbed areas within 7 days.
Tracking	Stone construction entrance	All vehicles leaving site shall be inspected and cleaned of loose dirt to prevent tracking of dirt on the road off the site. All tracking of dirt is to be cleaned up immediately.
Concrete washout and cement waste	To be located away from streets, storm drains, roadside ditches and other stormwater conveyances.	Direct concrete wash water into a leak-proof container or leak-proof settling basin large enough that no overflows can occur, even from excessive precipitation.
Structure construction, stucco, painting, and cleaning	Structures	Enclose or cover material storage areas. Mix paint indoors in a containment area or in a flat unpaved area. Prevent the discharge of soaps, solvents, detergents and wash water, paint, form release oils and curing compounds.
Solid Waste Disposal	To be located away from streets, storm drains, roadside ditches and other stormwater conveyances.	Waste collection area will not receive a substantial amount of runoff from upland areas and does not drain directly to a waterway. Containers have lids covered before periods of rain, or are in a covered area. Scheduled collection to prevent overfilling. <b>MATERIALS NOT TO BE BURIED ON-SITE</b>
Sanitary Waste	Located away from waterways or inlets	Portable sanitary facilities shall be regularly maintained.

**Certification**

“I certify under penalty of law that I have read and understand this document and that this document and all attachments were prepared in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”

RLD Name: \_\_\_\_\_

Inspector Name: \_\_\_\_\_

Signature: \_\_\_\_\_

Signature: \_\_\_\_\_

Date: \_\_\_\_\_

Date: \_\_\_\_\_

**SWPPP Inspections Log - To be completed weekly (make additional copies of this form as needed)**

**Inspection Date:** \_\_\_\_\_

**Inspection Performed by:** \_\_\_\_\_

Note that the person performing the inspection must be listed as Qualified Personnel in the SWPPP document

Best Management Practices (BMPs)	In Compliance with SWPPP?	Corrective Action Needed; Responsible Party	Date Corrective Action Taken
Erosion & Sediment Controls	<input type="checkbox"/> Yes <input type="checkbox"/> No		
Pollution Prevention Practices	<input type="checkbox"/> Yes <input type="checkbox"/> No		
Stormwater Management Controls	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA		

**Describe any grading or stabilization activities during the week here:**

**Describe any modifications to the SWPPP (ESC, Stormwater, Pollution Prevention) during the week here:**

